

MONTHLY REPORT

UNIVERSITY OF RICHMOND WELL-BEING CENTER & QUEALLY ATHLETICS CENTER



MARCH 2020

Barton Malow Company

Authored by: Eric Follo











TOP ACTIVITIES FOR MARCH

- Continued masonry installation along south elevation
 - Mind-Body limestone elevations
- Continued aluminum window installation at south elevation
- Poured Mind-Body topping slab and south terrace steps
- Began stucco installation
- Installation of blocking and insulation layer for slate roof
- Continued interior framing and MEP rough-ins
 - o In-wall concealment inspections and insulation
 - Ceiling/soffit framing
- Sheetrock installation and finishing
 - o Prime painting in Millhiser
- Began painting of exposed MEP in Millhiser
- Millhiser window demolition and installation

CONTRACTORS ON SITE

CONTRACTOR	TRADE
ETEC	Mechanical & Plumbing
Commercial	Electrical
CT Purcell	Utilities & Earthwork
Piedmont	Concrete
Masonomics	Masonry
Atlantic Constructors	Fire Suppression
Bay	Waterproofing
Ocean Drywall	Framing & Drywall
Roof Services	TPO & Slate Roofing
WH Stovall	Metal Wall Panel
Rusty's Welding	Metal Stairs
MP Barden	Painting
Jefco	Storefront
Caffes-Steele	Aluminum Windows


AERIAL DRONE PHOTO



PROGRESS PHOTOS

Exterior Progress

















Interior Progress








Interior Progress Continued













Interior Progress Continued










Millhiser Progress











TOP ACTIVITIES FOR APRIL

- Continue masonry and window installation at south and east elevations
- Continue interior framing, MEP rough-in and inspections
 - o Ceiling grid and hard ceiling framing
- Interior wall concealment and finishing of sheetrock
 - Prime painting to follow
- Curtain wall installation at Spider Hall entrance
- Stair 3 installation
 - o Health Lobby up to CAPS Lobby
- Slate roof installation
- Complete terrace roofing at top of terrace steps
- Stucco installation
- Continue Millhiser arch window installation